Name of Work:-Improvements to Park beside to Ganesha Temple Sahakara Nagara in ward No-08.

	Date of Measurement	23-09-2019					
S.no	Description of item,s	No	L	B	D	Qty	Remarks
4	KSRB 4-1.5 : Providing and laying in position plain cement concrete of Mix M20 with OPC @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.43cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per						
	Walking Pathway:-						
	Main Entrance,for Gate front	1	2.40	3.60	0.10	0.86	
	Pathway						
	Chainage 0.00 Mtr to 15.00 Mtr	1	15.00	3.40	0.10	5.33	
	Chainage 15.00 Mtr to 30.00 Mtr	1	15.00	3.40	0.10	4.88	
	Chainage 30.00 Mtr to 45.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 45.00 Mtr to 60.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 60.00 Mtr to 75.00 Mtr	1	15.00	3.40	0.10	5.78	
	Chainage 75.00 Mtr to 90.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 90.00 Mtr to 105.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 105.00 Mtr to 120.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 120.00 Mtr to 135.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 135.00 Mtr to 150.00 Mtr	1	15.00	3.40	0.10	4.73	
	Chainage 150.00 Mtr to 165.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 165.00 Mtr to 180.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 180.00 Mtr to 195.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 195.00 Mtr to 210.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 210.00 Mtr to 225.00 Mtr	1	15.00	3.40	0.10	6.08	
	Chainage 225.00 Mtr to 240.00 Mtr	1	15.00	3.40	0.10	5.40	
	Chainage 240.00 Mtr to 255.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 255.00 Mtr to 270.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 270.00 Mtr to 285.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 285.00 Mtr to 300.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 300.00 Mtr to 315.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 315.00 Mtr to 330.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 330.00 Mtr to 345.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 345.00 Mtr to 360.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 360.00 Mtr to 375.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 375.00 Mtr to 390.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 390.00 Mtr to 405.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 405.00 Mtr to 420.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 420.00 Mtr to 435.00 Mtr	1	15.00	3.40	0.10	5.10	
	Chainage 435.00 Mtr to 443.00 Mtr	1	8.00	3.40	0.10	2.72	
	Towards Gate exit	1	5.00	2.50	0.10	1.25	
		1	9.50	2.80	0.10	2.66	
	RCC benches leg,s	16	0.20	0.20	0.60	0.38	
	Play Ground :-Wall-01	1	25.45	0.20	0.10	0.51	
		2	2.35	0.20	0.10	0.09	
	Wall-02	1	20.20	0.20	0.10	0.40	
	Electric Poles	2	0.25	0.25	0.60	0.08	
	Flaghausting Pole	1	0.70	0.70	0.80	0.39	

Checked. 24/9

Contractor

Assistant Engineer

Asst Exec Engineer

23/9/2019